

PROJECT SCHEDULE

Project I.D. # KU19.1072.00		Name of Project V/O Richfield 2020			City Richfield		Contractor Payne & Dolan, Inc.					
				Estimated Start Date 6/15/2020	Estimated Completion Date 7/29/2020		Prepared By Roni LaMarche		Date 3/30/2020			
Week of _____				6/15	6/22	6/29	7/6	7/13	7/20	7/27	8/3	
Estimated Number of Working Days per Week _____				5	5	5	5	5	5	5		
Item of Work or Operation		Quantity	Units	Time Required	non-controlling item				controlling item			
					mtwhfs	mtwhfs	mtwhfs	mtwhfs	mtwhfs	mtwhfs	mtwhfs	
Huberus Road												
Traffic/Erosion Control		1	LS	1 Day								
Mill Asphalt Full Depth		10,000	SY	1 Day								
Pulverize		22,000	SY	4 Days								
Undercut		1,600	CY	4 Days								
Fine Grade		32,000	SY	5 Days								
Asphalt Binder		6,045	TN	3 Days								
Driveway Milling		1	LS	1 Day								
Asphalt Surface		4,155	TN	2 Days								
Shouldering		1,150	TN	2 Days								
Topsoil & Seeding		8100	SY	5 Days								
Elmwood Road												
Traffic/Erosion Control		1	LS	1 Day								
Pulverize		15,000	SY	3 Day								
Undercut		1,500	SY	4 Day								
Fine Grade		15,000	SY	3 Days								
Asphalt Binder		2,900	TN	2 Days								
Driveway Milling		1	LS	1 Day								
Asphalt Surface		2,100	TN	1 Days								
Shouldering		600	TN	1 Days								
Topsoil & Seeding		4,000	SY	3 Days								

PROJECT SCHEDULE CONT'D

Week of _____ →					6/22	6/29	7/6	7/13	7/20	7/27	8/3	8/10
Estimated Number of Working Days per Week _____ →					5	5	5	5	5	5	5	
Item of Work or Operation	Quantity	Units	Production	non-controlling item				controlling item				
				mtwhfs	mtwhfs	mtwhfs	mtwhfs	mtwhfs	mtwhfs	mtwhfs	mtwhfs	
Jencris Court												
Traffic/Erosion Control	1	LS	1 Day	█								
Pulverize	3,800	SY	1 Day	█								
Undercut	300	CY	1 Days		█							
Fine Grade	3,800	SY	1 Days			█						
Asphalt Binder	685	TN	1 Days				█					
Driveway Milling	1	LS	1 Days				█					
Asphalt Surface	515	TN	1 Days					█				
Shouldering	100	TN	1 Days						█			
Topsoil & Seeding	750	SY	1 Days							█		
Krueuser Ridge												
Traffic/Erosion Control	1	LS	1 Day	█								
Mill Asphalt Full Depth	10,000	SY	1 Day	█								
Undercut	600	CY	2 Day		█	█						
Fine Grade	10,000	SY	2 Days				█	█				
Asphalt Binder	1,560	TN	1 Days					█				
Driveway Milling	1	LS	1 Day						█			
Asphalt Surface	1040	TN	1 Day							█		
Shouldering	250	TN	1 Day								█	
Topsoil & Seeding	2,500	SY	2 Day									█